**Grantee: Detroit, MI** 

**Grant:** B-08-MN-26-0004

July 1, 2010 thru September 30, 2010 Performance Report

<b>Grant Number:</b> B-08-MN-26-0004	Obligation Date: 03/25/2009
Grantee Name: Detroit, MI	Award Date:
<b>Grant Amount:</b> \$47,137,690.00	Contract End Date:
Grant Status: Active	Reviewed and Approved
QPR Contact: No QPR Contact Found	
Disasters:	
<b>Declaration Number</b> NSP	
Narratives	
Areas of Greatest Need:	
The City of Detroit has one of the highest home foreclosure rates among foreclosed properties, 65 percent remain vacant. The foreclosure proble The City recognizes that the \$47,137,690 NSP allocation must be impler neighborhoods most severly impacted by foreclosure and abandonment selected based upon the data that showed: over 51 percent of the popul criteria; a high preentage of home foreclosures, a high percentage of ho identified as likely to face a significant rise in the rate of home foreclosur development efforts.	m is widespread and touches almost every neighborhood in the city. mented in a strategic manner to result in the stabilization of . The funds have been targeted to nine neighborhoods that were lation in the Census block groups met the low moderate middle income mes financed by sub=prime mortagage related loans; and were also
Distribution and uses of Funds:	
The goals of the City of Detroit Neighborhood Strategy Program are: Co rebuild targeted neighborhoods; Reduce the vast numbers of vacant programs are: Reverse the decline of neighborhood housing values; Stabilize neighbor Eliminate blighted structures to enhance public safety and improve qualifimited resources especially neighborhoods targeted by LISC, Skillman, public and private partners Attract other public/private financing to leveradevelopment; Demolish existing structures to accommodate future development.	perties causing blight and undermining the vitality of neighborhoods; hoods negatively impacted by foreclosure and abandonment; ty of life; Invest in select neighborhoods to achieve greater impact with the Community Foundation and NDNI; Protect recent investments by age NSP funds; Create new jobs and stimulate small business
Definitions and Descriptions:	
Low Income Targeting:	
Acquisition and Relocation:	
Public Comment:	

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$47,137,690.00
Total CDBG Program Funds Budgeted	N/A	\$47,137,690.00
Program Funds Drawdown	\$1,325,249.80	\$2,278,367.71
Obligated CDBG DR Funds	\$19,693,028.00	\$47,137,690.00
Expended CDBG DR Funds	\$1,601,786.55	\$2,278,367.71
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

# **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$7,070,653.50	\$0.00
Limit on Admin/Planning	\$4,713,769.00	\$43,775.20
Limit on State Admin	\$0.00	\$0.00

## **Progress Toward Activity Type Targets**

# **Progress Toward National Objective Targets**

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$11,784,422.50	\$19,562,764.00

# **Overall Progress Narrative:**

#### Acquisition

City of Detroit acquisition funds totaling \$661,157 were obligated by the September deadline. During the quarter City of Detroit acquisition funds totaling \$2,838,843 were shifted to the Detroit Land Bank Authority (DLBA). City of Detroit acquisition funds will be used to acquire properties for City of Detroit rehabilitation and new construction activities.

#### Acquisition-Land Bank

DLBA Acquisition funds totaling \$2,000,000 were obligated by the September deadline. The City ensured acquisition was strategic. The Detroit Land Bank Authority (DLBA), property portfolio is currently undergoing the environmental review process. DLBA anticipates DRGR expenditures within the next quarter.

#### Disposition

City of Detroit disposition funds totaling \$3,450,000 were shifted to the Detroit Land Bank Authority (DLBA) thus closing the City of Detroit disposition activity.

## Disposition-Land Bank

DLBA disposition funds totaling \$4,200,000 were obligated by the September deadline. DLBA anticipates DRGR expenditures within the next quarter.

#### **Public Improvements**

City of Detroit public improvement funds totaling \$2,000,000 were shifted to the City of Detroit Buildings and Safety Engineering (BSE) demolition activity thus closing the City of Detroit public improvement activity.

#### Demolition

BSE demolition funds totaling \$16,000,000 were obligated by the September deadline. The City of Detroit has demolished approximately 111 housing units this quarter. Quarterly demolition draws totaled \$1,286,358.60.

Addresses for demolished structures are included in the QPR.

#### Administration

Administrative funds totaling \$38,891.20 were expended for advertisements, legal costs and historic compliance costs.

City of Detroit staff plans to conduct an October 15, 2010 NSP workshop for NSP developers. Planned Topics include NSP loan closing requirements, as well as information on mortgage assistance and construction financing.

#### **New Construction**

City of Detroit new construction funds totaling \$4,578,000 were obligated by the September deadline. During this period four (4) new construction rental projects were closed. It's anticipated that leveraged funding will develop 100 new construction units.

#### Rehabilitation

City of Detroit rehabilitation funds totaling \$14,984,764 were obligated by the September deadline. In addition, it is anticipated that leveraged funding will develop 212 rehabilitated units.

## **Project Summary**

Project #, Project Title	This Report Period To Date		te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
NSP-01, NSP Acquisition	\$0.00	\$2,963,462.00	\$0.00
NSP-02, NSP Disposition	\$0.00	\$3,897,695.00	\$0.00
NSP-03, NSP-Public Improvements	\$0.00	\$0.00	\$0.00
NSP-04, NSP Demolition	\$1,286,358.60	\$16,000,000.00	\$2,234,592.51
NSP-10, NSP Administration	\$38,891.20	\$4,713,769.00	\$43,775.20
NSP-12, NSP New Construction	\$0.00	\$4,578,000.00	\$0.00
NSP-14, NSP Rehabilitation	\$0.00	\$14,984,764.00	\$0.00

## **Activities**

Grantee Activity Number: 01 NSP Acq
Activity Title: Acquisition

Activity Category: Activity Status:

Acquisition - general Planned

Project Number: Project Title:

NSP-01 NSP Acquisition

Projected Start Date: Projected End Date:

07/01/2009 03/30/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective:Responsible Organization:NSP Only - LMMICity of Detroit Planning & Dev Dept

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$661,157.00
Total CDBG Program Funds Budgeted	N/A	\$661,157.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$661,157.00	\$661,157.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Detroit Planning & Dev Dept	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### **Activity Description:**

Vacant, abandonded or foreclosed property will be acquired in the nine target areas for rehabilitation, demolition or redevelopment including new construction

#### **Location Description:**

location to be determined in the 9 target areas

### **Activity Progress Narrative:**

Acquisition

City of Detroit acquisition funds totaling \$661,157 were obligated by the September deadline. During the quarter City of Detroit acquisition funds totaling \$2,838,843 were shifted to the Detroit Land Bank Authority (DLBA). These funds will be used to acquire properties for City of Detroit rehabilitation and new construction activities.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/350

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

**Grantee Activity Number:** 01A NSP ACQ

Activity Title: Landbank Acquisition

Activity Category: Activity Status:

Acquisition - general Planned

Project Number: Project Title:

NSP-01 NSP Acquisition

Projected Start Date: Projected End Date:

09/01/2009 03/30/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

NSP Only - LMMI City of Detroit Land Bank

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,302,305.00
Total CDBG Program Funds Budgeted	N/A	\$2,302,305.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$2,302,305.00	\$2,302,305.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Detroit Land Bank	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### **Activity Description:**

The Land Bank will acquire abandoned vacant or foreclosed properties for rehabilitation, demolition, redevelopment or new construction

#### **Location Description:**

The nine target areas.

### **Activity Progress Narrative:**

Acquisition-Land Bank

DLBA Acquisition funds totaling \$2,000,000 were obligated by the September deadline. The City ensured acquisition was strategic. The Detroit Land Bank Authority (DLBA), property portfolio is currently navigating the environmental review process. DLBA anticipates DRGR expenditures within the next quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/50

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

Grantee Activity Number: 02 NSP Disp
Activity Title: Disposition

Activity Category: Activity Status:

Disposition Planned

Project Number: Project Title:

NSP-02 NSP Disposition

Projected Start Date: Projected End Date:

06/01/2009 03/30/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

NSP Only - LMMI City of Detroit

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Detroit	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### **Activity Description:**

Maintain properties pending sisposition including legal services, financial services, appraisals, surveys and transfer costs.

## **Location Description:**

Location to be detrmined based upon the acquisition, rehabilitation, or demolition activity in the 9 target areas

#### **Activity Progress Narrative:**

Disposition

City of Detroit disposition funds totaling \$3,450,000 were shifted to the Detroit Land Bank Authority (DLBA) thus closing the City of Detroit disposition activity.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/800

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

Grantee Activity Number: 02a NSP Disp

Activity Title: Landbank Disposition

Activity Category: Activity Status:

Disposition Planned

Project Number: Project Title:

NSP-02 NSP Disposition

Projected Start Date: Projected End Date:

09/01/2009 03/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI City of Detroit Land Bank

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,897,695.00
Total CDBG Program Funds Budgeted	N/A	\$3,897,695.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$3,897,695.00	\$3,897,695.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Detroit Land Bank	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### **Activity Description:**

Land Bank will maintain vacant, foreclosed, and abandoned NSP properties pending disposition, including leagal services, financial services, appraisals, surveys and transfer costs

#### **Location Description:**

Nine Target areas

### **Activity Progress Narrative:**

Disposition-Land Bank

DLBA disposition funds totaling \$4,200,000 were obligated by the September deadline. DLBA anticipates DRGR expenditures within the next quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/200

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/200
# of Singlefamily Units	0	0/200

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 03 NSP Pub Imp

Activity Title: Public Improvement

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

NSP-03 NSP-Public Improvements

Projected Start Date: Projected End Date:

09/01/2009 03/30/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

NSP Only - LMMI City of Detroit Planning & Dev Dept

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Detroit Planning & Dev Dept	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### **Activity Description:**

Public Improvement activities will assist in stabilizing neighborhoods through the redevelopment of vacant land and parcels where demolition activities have occurred. Planning to landscape approximately 1300 acres of vacant land

#### **Location Description:**

Locations to be determined in the nine target areas

### **Activity Progress Narrative:**

**Public Improvements** 

City of Detroit public improvement funds totaling \$2,000,000 were shifted to the City of Detroit Buildings and Safety Engineering (BSE) demolition activity thus closing the City of Detroit public improvement activity.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/1885

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

**Grantee Activity Number:** 04 NSP Demolition

Activity Title: Demolition

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

NSP-04 NSP Demolition

Projected Start Date: Projected End Date:

04/01/2009 03/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI City of Detroit Buildings & Safety Eng

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$16,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$16,000,000.00
Program Funds Drawdown	\$1,286,358.60	\$2,234,592.51
Obligated CDBG DR Funds	\$2,390,000.00	\$16,000,000.00
Expended CDBG DR Funds	\$1,562,895.35	\$2,234,592.51
City of Detroit Buildings & Safety Eng	\$1,562,895.35	\$2,234,592.51
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### **Activity Description:**

Demolish blighted and abandoned structures

## **Location Description:**

### **Activity Progress Narrative:**

Demolition

N/A

BSE demolition funds totaling \$16,000,000 were obligated by the September deadline. The City of Detroit has demolished approximately 111 housing units this quarter. Quarterly demolition draws totaled \$1,286,358.60.

Addresses for demolished structures are included in the QPR.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	67/1400

# No Beneficiaries Performance Measures found.

# **Activity Locations**

Address	City	State	Zip
15112 Bentler	Detroit	NA	48219
11416 W. Outer Dr.	Detroit	NA	48223
13528 Cedargrove	Detroit	NA	48205
14150 Westbrook	Detroit	NA	48223
14803 Seymour	Detroit	NA	48205
3456 Belvidere	Detroit	NA	48214
7726 Mettetal	Detroit	NA	48228
15038 Burgess	Detroit	NA	48223
14910 Eastwood	Detroit	NA	48205
5511 Field	Detroit	NA	48213
4343 Lakepointe	Detroit	NA	48224
15081 Chatham	Detroit	NA	48223
15816 Hazelton	Detroit	NA	48223
14566 Auburn	Detroit	NA	48223
14303 Dacosta	Detroit	NA	48223
14330 Patton	Detroit	NA	48223
14166 Kentfield	Detroit	NA	48223
12819 Bentler	Detroit	NA	48223
253 Bethune	Detroit	NA	48202
19338 Andover	Detroit	NA	48203
6350 Forest	Detroit	NA	48207
140 Glynn	Detroit	NA	48202
14300 Burgess	Detroit	NA	48223
4851 Crane	Detroit	NA	48214
3414 Garfield	Detroit	NA	48207
6341-5 Van Court	Detroit	NA	48210
11428 Rutherford	Detroit	NA	48227
3601 Cochrane	Detroit	NA	48208
5858 Belvidere	Detroit	NA	48214
4848 Maryland	Detroit	NA	48224
11311 Mansfield	Detroit	NA	48227
15500 Lliad	Detroit	NA	48223
15743 Greydale	Detroit	NA	48223
13969 Rockdale	Detroit	NA	48223
296 Owen	Detroit	NA	48202
4121 Crane	Detroit	NA	48214
14165 Plainview	Detroit	NA	48223
2792 Livernois	Detroit	NA	48209
7255 Plainview	Detroit	NA	48228

3619 Hancock	Detroit	NA	48208
645 Brentwood	Detroit	NA	48203
14317 Minock	Detroit	NA	48223
4885 University	Detroit	NA	48224
14827 Spring Garden	Detroit	NA	48205
15714 Riverlade	Detroit	NA	48223
11558 W. Outer Dr.	Detroit	NA	48223
3727 Elmwood	Detroit	NA	48207
16850 Lilac	Detroit	NA	48221
10006 Beaconsfield	Detroit	NA	48224
8048 Mettetal	Detroit	NA	48228
15422 West Parkway	Detroit	NA	48223
6246 Canton	Detroit	NA	48211
6724 Longacre	Detroit	NA	48238
3858 Lovette	Detroit	NA	48210
3840 Sylvan	Detroit	NA	48208
6700 Forrer	Detroit	NA	48228
15464 Bramell	Detroit	NA	48223
18716 Fairport	Detroit	NA	48205
15071 Greydale	Detroit	NA	48223
14560 Stout	Detroit	NA	48223
4108 Buchanan	Detroit	NA	48210
14860 Seymour	Detroit	NA	48205
18059 Greeley	Detroit	NA	48211
17230 Goulburn	Detroit	NA	48205
2531 Canton	Detroit	NA	48207
5150 Cooper	Detroit	NA	48213
3215-7 Military	Detroit	NA	48210
12674 Lauder	Detroit	NA	48277
5709 Cadillac	Detroit	NA	48214
12635 Chapel	Detroit	NA	48233
14730 Liberal	Detroit	NA	48205
9233 Prevost	Detroit	NA	48228
15766 Blackstone	Detroit	NA	48223
11566 W. Outer Dr.	Detroit	NA	48223
9194 Montrose	Detroit	NA	48228
15044Trinity	Detroit	NA	48223
4757 Lakepointe	Detroit	NA	48224
9300 Forrer	Detroit	NA	48228
15099 Pierson	Detroit	NA	48223
14212 Chapel	Detroit	NA	48223
12315 W. Outer Dr.	Detroit	NA	48223
4250 16th St.	Detroit	NA	48208
13564 Heyden	Detroit	NA	48223
14219 Westbrook	Detroit	NA	48223

15514 Cloverlawn	Detroit	NA	48238
15325 Lahser	Detroit	NA	48223
433 Mt. Vernon	Detroit	NA	48202
5325 Cooper	Detroit	NA	48213
14803 Seymour	Detroit	NA	48205
4821 Maynard	Detroit	NA	48215
3146 Medbury	Detroit	NA	48211
4173 Pennsylvania	Detroit	NA	48214
15519 Grayfield	Detroit	NA	48219
13856 Pinewood	Detroit	NA	48205
9065 Plainview	Detroit	NA	48228
15070 Pierson	Detroit	NA	48223
3132 Charlevoix	Detroit	NA	48207
19309 Exeter	Detroit	NA	48203
14882 Eastwood	Detroit	NA	48205
14524 Burgess	Detroit	NA	48223
13684 Pinewood	Detroit	NA	48205
5201 Chene	Detroit	NA	48211
14540 Greydale	Detroit	NA	48223
4424 Maxwell	Detroit	NA	48214
5507 Pennysylvania	Detroit	NA	48214
15084 Trinity	Detroit	NA	48223
14153 Burgess	Detroit	NA	48223
4239 Lakepointe	Detroit	NA	48224
15400 Virgil	Detroit	NA	48223
17238 Kentfield	Detroit	NA	48223
17234 Fairport	Detroit	NA	48205

# Other Funding Sources Budgeted - Detail

## **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 10 NSP Admin Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

NSP-10 NSP Administration

Projected Start Date: Projected End Date:

10/01/2008 03/30/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A City of Detroit Planning & Dev Dept

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$4,713,769.00
Total CDBG Program Funds Budgeted	N/A	\$4,713,769.00
Program Funds Drawdown	\$38,891.20	\$43,775.20
Obligated CDBG DR Funds	\$0.00	\$4,713,769.00
Expended CDBG DR Funds	\$38,891.20	\$43,775.20
City of Detroit Planning & Dev Dept	\$38,891.20	\$43,775.20
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### **Activity Description:**

Administration and management of the NSP program

### **Location Description:**

#### **Activity Progress Narrative:**

Administration

Administrative funds totaling \$38,891.20 were expended for advertisements, legal costs and historic compliance costs.

City of Detroit staff plans to conduct an October 15, 2010 NSP workshop for NSP developers. Planned Topics include NSP loan closing requirements, as well as information on mortgage assistance and construction financing.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

Grantee Activity Number: 12 NSP New Construction

Activity Title: New Construction

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

NSP-12 NSP New Construction

Projected Start Date: Projected End Date:

Projected Start Date: Projected 07/01/2009 03/30/2013

03/30/2013

Direct Benefit (Households)

**Benefit Type:** 

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of Detroit Planning & Dev Dept

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$4,578,000.00
Total CDBG Program Funds Budgeted	N/A	\$4,578,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$378,000.00	\$4,578,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### **Activity Description:**

Affordable housing projects will be developed for sale, rent, or lease-purchase

### **Location Description:**

#### **Activity Progress Narrative:**

**New Construction** 

City of Detroit new construction funds totaling \$4,578,000 were obligated by the September deadline. During this period four (4) new construction rental projects were closed. It&rsquos anticipated that leveraged funding will develop 100 new construction units.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

**Completed Activity Actual End Date:** 

**# of Housing Units** 0 0/168

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

Grantee Activity Number: 14 NSP Rehab Activity Title: Rehabilitation

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

07/01/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Under Way

**Project Title:** 

**NSP** Rehabilitation

**Projected End Date:** 

03/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Detroit Planning & Dev Dept

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$14,984,764.00
Total CDBG Program Funds Budgeted	N/A	\$14,984,764.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$10,063,871.00	\$14,984,764.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### **Activity Description:**

Rehabilitation of single and multi-family rentals and lease-purchase will benefit individuals/families at or below 50% AMI. 212 total units of single and multi-family housing estimated:

83% or 118 units of single-family housing estimated.

17% or 94 units of multi-family housing estimated

### **Location Description:**

## **Activity Progress Narrative:**

Rehabilitation

City of Detroit rehabilitation funds totaling \$14,984,764 were obligated by the September deadline. It's anticipated that leveraged funding will develop 212 rehabilitated units.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/212

# of Housing Units 0 0/212

	Inis	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	Mod%
# of Total Households	0	0	0	0/0	0/0	0/212	0

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources**