

MARTIN LUTHER KING JR. EDUCATION CENTER ACADEMY

16827 Appoline Detroit, Michigan 48235

Ph.(313)341-4944; Fax: (313)341-7014

July 13, 2016

WATER MITIGATION PLAN

Dear Mr. Matthew Vallevand, MPH

The following Procedures have been implemented to solve the problems with our most recent water testing results done at our school.

MAINTENANCE PLUMBING COMPANY

Installed new 20 gallon electric 2000 W/H. Water Tank

Installed new faucet 8" CTR 12" Spout H.D. wall

DRAIN DETECTIVES PLUMBING/SEWER & DRAIN WATERPROOFING COMPANY

Break slab floor in the kitchen and installed new grease interceptor, 15 gallon
Backfill and re-cement to finish grade.

Use Jackhammer and hand dig to access broken pipe remove all broken pipes
And replace with new schedule 40 PVC Back fill with pea stone
Cement to finish grade

Turn on water faucet and let it run for 3 to 5 minutes per day

The GS GROUP LLC is scheduled to return to our school on Friday Morning 7/15/16 around
6:30 am to complete another water testing.

Hopefully, both plumbing companies stated that these procedures should clear up any
Problems regarding the high lead levels found from the previous test.

If you have any questions please feel free to contact me at the following cell phone number.

Sincerely yours,
Lafayette Price, Ph. D.
Phone: (313)318-5568